# CDBG DR 2015 Project Status Update

May 15th, 2018



# Memorial Day and Halloween 2015 Flood Events

- HUD direct allocation of CDBG DR funding \$66.5 million in 2016 and \$20.5 million in 2017
  - Total of \$59.8 million for infrastructure
  - Must be in area affected by 2015 presidential-declared disaster
  - Must be in low/mod income area
  - Cannot supplant existing project
- Unprecedented cooperation between HCD and HPW



#### DR15 SWAT 4A







Benefit Area Population = 1049
1 inch = 1,700 feet

0 1,625 3,250 Feet

### Northline/Northside Project Summary

Design and construction of storm water drainage and paving improvements, consisting of:

- Increase of trunk sewer capacity to serve areas adjacent to Fulton and Clark
- Improvement of condition of existing roadside ditches to adequately convey storm water to trunk storm sewer on Fulton and Clark.
- Replace and resize driveway culverts to allow for sufficient flow capacities.
- Base repairs, asphalt overlays, and concrete panel replacements as needed.


# Northline/Northside Project: Key Milestones

- ✓ Oct. 2016 Previous improvements along Fulton (Tidwell to Parker) completed.
- Oct. 2015 Design contract to City Council
- ✓ May 2018 PER for improvements along Clark completed
- Oct. 2019 Expected final design submission
- Q1 2019 Construction award
- Q2 2020 Expected start of construction

#### **Project on schedule**



#### **DR15 SWAT 12A**







### Bonita Gardens Project Summary

- Construction of storm water drainage and paving improvements, consisting of:
  - Improve condition of existing roadside ditches to adequately convey storm water runoff
  - Ditch regrading and reestablishment to the receiving points of the Hirsch Road drainage system
- City previously completed improvements on Hirsch (Kelley to E. Crosstimbers) to provide improved storm sewer capacity

# Bonita Gardens Project Milestones

- ✓ Nov. 2017 Design contract to City Council
- May 2018 PER submittal for improvements
- Oct. 2019 Expected final design submission
- Q1 2019 Construction award
- Q2 2020 Expected start of construction

#### **Project on schedule**




#### **DR15 5A**



#### Legend







# Spellman Detention Basin Project Summary

- Construction of storm water drainage and paving improvements to serve Westbury area and reduce surface water elevations, consisting of:
  - Excavation of three parcels of land adjacent to HCFCD D-140-00-00 (Fondren Diversion Channel in Brays Bayou watershed) on which to locate a detention basin
  - Demolition of 9 existing storage facilities, library building, and parking lot
  - Clearing of undeveloped land
  - Storm sewer improvements along W. Belfort and associated pavement repairs

# Spellman Detention Basin Project Milestones

- Real estate acquisition
- Feb. 2018 Design contract to City Council
- □ Feb. 2019 Expected final design submission
- Q2 2020 Construction award
- Q2 2020 Expected start of construction

Project delayed - Pending environmental clearance on wetland study for real estate acquisition.



## Neuens General Project Summary

- Joint project between Harris County and the City of Houston for reconstruction of Neuens Road, consisting of:
  - Replacement of existing 2-lane asphalt with 2-lane concrete pavement section
  - Rebuilding sidewalks and placement of proper signage and crosswalks.
  - Improvements to drainage to account for increased conveyance and storage. Various methods (detention pond, sub-surface storage, etc.) will be considered, including secondary use of space if practical.



# Neuens General Project Milestones

- □ Jan. 2019 Completion of study phase
- □ July 2019 Completion of design phase
- □ Nov. 2019 Expected start of construction



# Questions?

