

DISASTER RECOVERY FUNDS

CDBG-DR 2 \$181 Million		CDBG-DR15 \$87 Million		CDBG-DR16 \$23 Million
Housing	Non-Housing	Housing	Non-Housing	Housing
Multifamily - \$91.4 MM \$63.4 MM Spent \$28 MM Pipeline (unspent)	Infrastructure - \$26.1 MM \$12.2 MM Spent \$13.9 MM Pipeline (unspent)	Housing Buyout - \$10.6 MM \$1.6 MM Spent \$9.0 MM Pipeline (unspent)	Infrastructure - \$59.9 MM \$1.6 MM Spent \$58.3 MM Pipeline (unspent)	Housing Buyout - \$23 MM \$0 Spent \$0 Pipeline (unspent)
Single Family - \$63.6 MM \$59.4 MM Spent \$4.2 MM Pipeline (unspent)		Single Family - \$12.0 MM \$40.6 K Spent \$11.96 MM Pipeline (unspent)		
Housing		Housing		Housing
Single Family Home Repair		Single Family Home Repair		HCDD's Housing Buyout Program will fund the purchase of single family and/or multifamily properties, the relocation of residents in the properties, and the demolition of the homes on these properties. This will be a voluntary program and may be carried out by the City of Houston or a subrecipient, such as the Harris County Flood Control District utilizing the program pathways established with the CDBG-DR15 funded buyouts.
<ul style="list-style-type: none"> 321 homes approved 317 home repairs completed & closed out 4 home repairs completed & pending closeout 		<ul style="list-style-type: none"> 1,972 application packages sent to homeowners in flood impacted areas 		
Status:		Status:		Status:
<ul style="list-style-type: none"> Program is 99% complete 		<ul style="list-style-type: none"> 111 applications submitted to HCDD <ul style="list-style-type: none"> 71 ineligible /declined services 5 awaiting review 8 pending tier determination 7 pending environmental clearance 18 environmental complete 1 under construction 1 construction completed 		<ul style="list-style-type: none"> The City has not received the funds to date. General Land Office will administer the funding on behalf of HUD, for the State of Texas.
Multifamily Projects		Housing Buyout		City Council approved HCDD's request to submit the application to the GLO on September 5, 2018. HCDD submitted the application to the GLO on September 28, 2018. The City awaits the draft contract from the GLO, to begin contract negotiations.
<ul style="list-style-type: none"> Village at Palm Center (New Const.) - \$17.1 MM Avenue Station (New Const.) - \$6.2 MM Cleme Manor (Rehab) - \$3.2 MM Residences at Hardy Yards (New Const.) - \$19.3 MM Independence Heights (New Const.) - \$12 MM Somerset Lofts (New Const.) - \$6 MM Park Yellowstone (Rehab) - \$4.6 MM St. Elizabeth Place (Rehab) - \$4.3 MM 		Approved Target Neighborhoods:		
		<ul style="list-style-type: none"> Langwood - \$1.8 MM Glenburnie/Cashiola - \$2.9 MM Braeburn Glen - \$6.0 MM 		
Status:		Status:		
<ul style="list-style-type: none"> 3 properties - construction completed 3 properties - under construction 2 properties - pending construction 1,518 total housing units (183 market rate/1,335 income-restricted) Remaining projects to complete by December 2019 		<ul style="list-style-type: none"> 45 Volunteers to date 14 properties purchased Outreach is ongoing 		
Non-Housing		Non-Housing		
Infrastructure Projects		Infrastructure Projects:		
<ul style="list-style-type: none"> Near Northside - \$12.0 MM Nichols, Gano, and Coke - \$4.7 MM Calhoun - \$6.0 MM Bringhurst - \$3.4 MM 		<ul style="list-style-type: none"> Northside/Northline - \$15.5 MM Bonita Gardens - \$13.7 MM Neuens - \$11.2 MM Spellman Pond - \$19.5 MM 		
Status:		Status:		
<ul style="list-style-type: none"> Near Northside Project phase I was completed in 2016; phase II (Hernandez Tunnel) scheduled for completion March 2019 Remaining projects to complete by June 2019 Bringhurst is no longer being considered for CDBG-DR2; funds will be moved to Multi-Family GLO contracts in the first quarter of 2019 after Amendment is approved. 		<ul style="list-style-type: none"> Construction contract awards by May/August 2019 for Northside/Northline and Bonita Gardens respectively. Spellman Pond project is pending outcome of wetlands study, which is 4 months into an estimated 8 month review period. LOA's between HCDD and HPW are pending on both the Spellman Pond and Neuens Projects. All Infrastructure projects are expected to complete by September 2022. 		