

CHANGE IS COMING TO IAH

NEW TERMINAL IN THE MAKING



IAH Terminal Redevelopment Program Update

Economic Development Committee Meeting

November 15th, 2023





Contents

- 1. ITRP Overview
- 2. International Terminal North Terminal Concourse Construction Photos
- 3. International Terminal Central Processor Construction Photos
- 4. International Terminal Enabling Projects
- 5. ITRP Upcoming Council Actions





1. IAH Terminal Redevelopment Program (ITRP) Overview



IAH Terminal Redevelopment Program (ITRP) - Scope Overview

New C North (NCN)
Concourse – Apron & Utilities
Project - COMPLETED



International Terminal –
North Concourse
Project



Infrastructure Division
Office (PMO) Building
Project - COMPLETED



IAH Regional Detention Pond Project - COMPLETED





International Terminal –
Central Processor & Federal Inspection Service
Project







- \$1.43 Billion

IAH Terminal Redevelopment Program (ITRP) – Milestone Overview Substantial Completion - Q4 2024

KEY PROGRAM ACTIVITIES	FORECAST ARRIVALS	STATUS
New C North Pier Opening	Mar 2017	LANDED
HAS Infrastructure Division (PMO Building) Operational	Apr 2019	LANDED
United Airlines Vacate Old C-North Pier	Jul 2019	LANDED
Old C-North Pier Abatement & Demolition Activities Commence	Oct 2019	LANDED
International Terminal Concept Design Complete	Oct 2019	LANDED
New Pier Construction Commences	Oct 2019	LANDED
D/E Parking Garage Closes for Demolition	Mar 2021	LANDED
International Terminal and Central Processor Contract GMP (MLIT & FIS)	Nov 2021	LANDED
International Terminal North Concourse Refurbishment Complete	Nov 2023	ON TIME
New Pier Operational	Q1 2024	ON TIME
New Parking Levels Complete	Jan 2024	ON TIME
International Terminal Central Processor – Opening	Q4 2024	ON TIME
Foreign Flag Airlines Transition/Relocation from Terminal D to New ICP	Q1 2025	ON TIME



International Terminal Is Open for Business

1. International Terminal D Complex – Fall 2023

- All new finishes and fixtures
- New flooring, LED lighting and ceiling tiles
- State of the art air filtration
- New furniture, seating and gate counters

2. New International Concourse and Gates – Spring 2024

- Designed to LEED Silver Equivalent
- New furniture, seating and gate counters
- State of the art air filtration
- Bright and airy spaces filled
- Immersive art installations

3. New International Central Processor - Winter 2024

- Designed to LEED Silver Equivalent
- New state of the art ticketing hall and self-service technologies
- 17 lane screening lane checkpoint
- Oculus feature
- New open concept ticketing and arrivals level halls
- State of the art air filtration
- Immersive art installations



Program Safety

ITRP HEALTH & SAFETY SUMMARY

3,781,887

MH PTD

DART I		RIR I		LTIR	
ITRP	INDUSTRY	ITRP	INDUSTRY	ITRP	INDUSTRY
0.16	1.80	0.26	2.39	0.00	1.20
0.	16	0.5	26	0.0	00





- The overall program has logged more than 3.7 Million-hours to date.
- Both Contractors have reached Million-hour milestones without lost time injuries.
- FIS Project celebrated Million-hour event on November 03, 2023.







2. International Terminal D Complex



International Terminal – Terminal D Refurbishment










International Terminal – Terminal D Refurbishment







International Terminal - Concourse & Concessions
















2. New International Concourse and Gates











Copper ceiling - 12,000 sf



















Examples of feature wall simulation (approximately 20 scenes)


- Dynamic Evening Feature Hues of White
- Dynamic Evening Feature Whites & Blues (Clouds Moving)
- Dynamic Evening Feature Red White and Blue (Flag Moving)































Feature wall - 13,600 sf (380 linear feet)













Sterile Corridor Connector - 1,700 feet






3. International Terminal Complex

Central Processor



International Terminal – Central Processor Departures Curb










International Terminal – Central Processor










- There are 8 trusses that form the canopy over the International Central Processor departures curb
- Each truss takes 2,500 bolts to assemble
- Each truss span roughly 209' edge to edge
- It takes 14 semitruck loads to deliver a single completed truss
- Each truss weighs ~ 80 90 tons



International Terminal – Central Processor Trusses












International Terminal – BHS Bridge Assembly











4. International Terminal Enabling Projects



Enabling Utilities Landside Water Project - IAH New Pump Station #3









IAH Regional Detention Pond - Completed



- Part of and works in coordination with the IAH regional detention system.
- 1500 ft long, 290 ft wide and about12 feet deep.
- The pond has a capacity of roughly 50 Acre feet (enough water to cover 50 acres in 1ft deep of water) or 2,200,000 cubic feet.
- The pond can flow water from Garners bayou at a rate of over 2,000 cubic feet per second and prevents the bayou water level from rising at an uncontrolled rate providing flood protection for the surrounding area.
- It was designed in coordination with Harris County Flood Control District and fits into their long-term plan for this drainage watershed.



Radio Intermediate Distribution Frame (RIDF) Relocation - Completed

- The RIDF Is a key component that supports over 25,000 radio subscribers.
- RIDF supports the system providing >1,700 square miles of radio coverage for mission critical first responders.
- The top of the tower stands at 217 feet tall.
- The new RIDF site, tower and shelter all have been designed for room for expansion.
- Over 36,000 lbs. of batteries. (96 batteries @ 383lbs each= 36,768 lbs.)











5. Upcoming Council Actions



ITRP Upcoming Council Actions

Date	Contract	\$m
2024/2025	Program Management Support Services (PMSS) Close Out	TBD

Note: The appropriation plan supports the financing requirements and will be achieved in a phased approach.



Thank You

